







EROSION CONTROL NARRATIVE

2. INSTALL CONSTRUCTION ENTRANCE AND SILT FENCE AS PER PLAN.

3. BEGIN ROUGH GRADING OF ROADS.

4. INSTALL UTILITIES AS PER PLAN.

5. INSTALL STORM SEWER AS PER PLANS. 6. INSTALL INLET PROTECTION ON ALL INLETS.

7. INSTALL CURB AND GUTTER AS PER PLAN.

8. REMOVE 15' OF EXISTING MEDIAN AND REPLACE WITH PAVEMENT AS PER PLAN.

9. SEED AND MULCH 10' BEHIND CURB AND GUTTER AS SOON AFTER INSTALLATION OF CURB AND GUTTER.

10. FINE GRADE ROADS.

11. PLACE BASE STONE AND PAVE AS PER PLAN.

12. CONTINUING MAINTENANCE PRACTICES SHALL BE PERFORMED TO INSURE PROTECTION OF DOWNSTREAM PROPERTIES.

13. NO EROSION CONTROL DEVICE SHALL BE REMOVED UNTIL AN ADEQUATE STAND OF GRASS HAS BEEN OBTAINED.

NOTE: ALL EROSION AND SEDIMENT CONTROL MEASURES SHOWN ON THE PLAN ARE TO BE CONSTRUCTED, MAINTAINED, AND REMOVED IN ACCORDANCE WITH THE CURRENT EDITION OF THE VIRGINIA EROSION AND SEDIMENT CONTROL HANDBOOK.

DRAWN BY

DESIGNED BY

CHECKED BY